

## Glasboy/Glasmax Pre-Use Inspection Check List



Customer		Date	
Location		Serial No	

Name of person carrying out inspection	
--	--

Feature	Description	Date	OK or NA
1	12 monthly Report of Thorough Examination due		

Pre-Start Checks			
2	Examine crane & chassis for dents, damage, distortion, etc. (Glasboy)		
3	Examine lift and chassis for dents, damage, distortion, etc. (Glasmax)		
4	Ensure crane boom erects and folds freely with no restriction (Glasboy)		
5	Ensure lift boom raises and lowers freely with no restriction (Glasmax)		
6	Ensure boom/lift locking pin inserts freely and securing clip is in place		
7	Examine hook for damage, ensure hook safety catch is functional and hook rotates freely (Glasboy)		
8	Ensure boom extension is free to move within the boom outer box and lock pin functions (Glasboy)		
9	Ensure hydraulic pump operates smoothly through entire range, check operation of valve (Glasboy)		
10	Ensure correct amount of counterweights are fitted Glasmax (5 Square), Glasboy GK330 (11 Round or 13 Square), GK500 (24 Square)		
11	Examine wheel condition e.g. damage, rotation, brakes, security of fittings, etc.		
12	Ensure all relevant paperwork, certificates, manuals, etc, with machine		

I confirm I have examined the Glasmax/Glasboy before use in accordance with this checklist and consider it safe to operate	
Signature of operator	
I confirm I have examined the Glasmax/Glasboy before use in accordance with this checklist and consider it unsafe to operate for the reasons shown opposite (or attached). These faults have been reported to my line management for further action	
Signature of operator	