



## HOMER Pre-Use Inspection Check List



Customer		Date	
Location		Serial No	

Name of person carrying out inspection	
--	--

Feature	Description	Date	OK or NA
1	12 monthly Report of Thorough Examination due		

**Pre-Start Checks**

2	Check crane & chassis for dents, damage, distortion, etc.	
3	Examine fork channels for damage	
4	Check fork clamping bolts are present, in good condition and perform correctly	
5	Check oil level is correct	
6	Check charger plug is in good condition	
7	Check battery is fully charged and battery charger is functional	
8	Examine hydraulic and vacuum hoses for damage	
9	Examine head and frame thoroughly for cracks and distortion	
10	Check pads are in good condition and connections are secure	

**Post-Start Checks**

11	Check green power light is illuminated on vacuum pack	
12	Check hydraulic pressure	
13	Energise vacuum system on non-porous material	
14	Check that all audible and visual warnings function correctly	
15	Check vacuum reaches sufficient level before pump switches off	
16	Check yellow pump light remains illuminated when pump turns off	
17	Check that the vacuum does not drop 5% or more within a 10 minute period	
18	Carry out functional checks of the head and HIAB arm and ensure that all functions perform correctly	
19	Check all relevant paperwork, certificates, manuals, etc, are with machine	
20	Ensure battery charger is present	

I confirm I have examined the HOMER before use in accordance with this checklist and consider it safe to operate	Signature of operator
I confirm I have examined the HOMER before use in accordance with this checklist and consider it unsafe to operate for the reasons shown opposite (or attached). These faults have been reported to my line management for further action	Signature of operator